


**PAYAPA at MASAGANANG PAMAYANA (PAMANA) Program  
PHYSICAL AND FINANCIAL ACCOMPLISHMENT REPORT  
As of December 31, 2015**

Municipality / City	Barangay	Name of Project	No. of Project	Remarks	Financial Status (PHp'000)		
					Actual Allocation	Obligation	% Obligation
<b>Camarines Sur</b>			<b>3</b>				
Bula	Inoyonan & San Roque	Concreting of Inoyonan- San Roque Heights FMR		On-going construction (90% Accomplishment)	10,000	10,000	100.00
Lagonoy	Gubat & Pinamihagan	Concreting of Poblacion to Sitio Tingtingon FMR to be replaced by Concreting of Gubat-Pinamihagan Farm-to-Market Road		1st Tranche Fund Transfer; DPWH Certification for submission	12,000	12,000	100.00
Tinambac	Banga	Concreting of Zone 5 to Sitio Maynaga FMR		Pre-Construction	7,500	7,500	100.00
<b>Camarines Norte</b>			<b>7</b>				
Mercedes	Manguisoc & Gaboc	Concreting of Mangulsoc- Gaboc Road		On-going construction (90% Accomplishment)	15,000	15,000	100.00
Mercedes	Mambungalon	Concreting of Mambungalon Road		On-going construction (90% Accomplishment)	5,000	5,000	100.00
Mercedes	Cayucyucan	Concreting of Cayucyucan Road		On-going construction (90% Accomplishment)	10,000	10,000	100.00
Basud	Poblacion & Mampili	Concreting of Poblacion - Mampili Road		On-going construction (90% Accomplishment)	10,000	10,000	100.00
Basud	Mocong & San Jose	Concreting of Mocong to San Jose Road		On-going construction (90% Accomplishment)	10,000	10,000	100.00
Labo	Bagong Silang II	Concreting of Bagong Silang II Road		On-going construction (90% Accomplishment)	10,000	10,000	100.00
Labo	Bagong Silang III	Concreting of Bagong Silang III Road		On-going construction (90% Accomplishment)	10,000	10,000	100.00


**PHYSICAL AND FINANCIAL ACCOMPLISHMENT REPORT**  
**As of December 31, 2015**

Municipality / City	Barangay	Name of Project	No. of Project	Remarks	Financial Status (Php'000)		
					Actual Allocation	Obligation	% Obligation
<b>Masbate</b>			<b>3</b>				
Mobo	Sambulawan & Lomocloc	Concreting of Sambulawan to Lomocloc FMR		Change Project Title: Concreting of Lomocloc FMR; for approval by OPAPP	7,000	7,000	100.00
Monreal	Maglambong, Macarthur & Sto. Nino	Concreting of Maglambong- Macarthur- Sto. Nino Road		Processing of 1st Tranche; To revise POW	7,000	7,000	100.00
San Pascual	Cueva	Concreting of Sitio Estampa to Sitio Bayanihan FMR		1st Tranche Fund Transfer;	14,000	14,000	100.00
<b>Sorsogon</b>			<b>2</b>				
Prieto Diaz	Gogon & San Rafael	Concrete Paving of Gogon- San Rafael Road (Phase V)		Change Order due to movement of road section	10,000	10,000	100.00
Juhan	Guruyan & Catanusan	Concreting of Binanuanan Proper to Sitio Lampi Road to be replaced by Concrete Paving of Guruyan Proper-Mang og-Catanusan FMR (Phase II)		Pre-Construction	10,000	10,000	100.00
<b>TOTAL</b>			<b>12</b>		<b>137,500</b>	<b>137,500</b>	<b>100.00</b>

Prepared by:

  
**FLORENTINO UBALDE JR.**  
 Focal Person

Recommending Approval:

  
**ELENA B. DELOS SANTOS**  
 RTD for Operations and Extension

Approved by:

  
**ABELARDO R. BRAGAS**  
 Regional Executive Director